



COMPLETION REPORT

1	Name of the Work	Construction of Dry waste center at Abbigere and other works in ward no.12 Shettyhalli Sub Division.		
2	Sanctioned Estimate No. and date	EE/DD/TS/30/2018-19 Dated: 25.05.2019		
3	Head of Account which is chargeable	P3298 (Job Code 012-19-000025)		
4	Instrument Order No. and date	EE/DD/WO/ /19-20 dated: 01.02.2020		
5	Name of Contractor	M/s Technical Manager (West) KRIDL		
6	Work started	01.02.2020		
7	Work Completion	29.10.2020		
8	Time Stipulated for Completion of Work	90 days		
9	Delay in Execution of Work	182 days		
10	Measurement recorded in	MB No. 4894/20-21 Page No. 489321-23		
11	Check Measurement of the Asst	01.02.2020 to 29.10.2020		
12	Name of the office/official in charge of the work			
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE		
	b) Asst. Executive Engineer	M. Nagesh Murthy AEE		
Sanctioned Estimated Amount		Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 30.00 Lakhs		Rs. 29,97,308.95	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in


Assistant Engineer
Ward no.12


Asst. Executive Engineer
Shettyhalli sub division

EXECUTIVE ENGINEER
Executive Engineer
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bengaluru-73.